

CITYLINE SUNNYVALE ROAD CLOSURE NOTIFICATION

August 1, 2022 through September 30, 2022

Updated on 8/31/22

Construction for Cityline Sunnyvale is underway. The construction area is bounded by Washington, Murphy, McKinley and Taaffe. This phase of work consists of two 12-story residential towers and two seven-story office buildings. A summary of street and lane closures to accommodate construction from July 20, 2022 through September 30, 2022 is provided below. These dates are subject to change and will be updated real time on our website.

For more information and to be added to our email notification list please visit:

www.citylinesunnyvale.com/construction.

For information on other downtown businesses and events, visit www.sunnyvaledowntown.com.

Area 1 (S Taaffe St)
Street Closures:
9/12/22 (N)
9/13/22 (S)
9/17/22 (N)
9/19/22 (S)
9/21/22 (N)
9/22/22 (N)
9/28/22 (N)
9/29/22 (S)
Lane Closures:
9/6/22 (N)
9/7/22 (N)
9/9/22 (S)
9/8/22 (N)
9/26/22 (N)
Intermittent for deliveries

Area 2 (W McKinley Ave)
Lane Closures:
9/1/22 (S)
9/2/22 (S)
Intermittent for deliveries

Area 3 (S Murphy Ave)
Street Closures:
9/10/22 (S)
9/17/22 (N)
Lane Closures:
9/26/22 (N)
9/27/22 (S)
9/30/22 (N)
Intermittent for deliveries

Area 4 (W Washington Ave)
Lane Closures:
9/6/22 (N)
9/7/22 (N)
9/8/22 (N)
9/9/22 (N)
9/12/22 (N)
9/13/22 (N)
9/17/22 (N)
9/19/22 (N)
9/21/22 (N)
9/23/22 (N)
9/29/22 (N)
Intermittent for deliveries

Noise Disturbance Coordinators

North (Office Project) | Devcon Construction | Paul Carr | (408) 964-5596 | pcarr@devcon-const.com
South (Residential Project) | Build Group | Benjamin Bultema | 415.377.1715 | ben.bultema@buildgc.com

CITYLINE BLOCK 3 STREET AND LANE CLOSURE SCHEDULE

September 1, 2022 through September 30, 2022

Area	Project	Location	Date	Day	Type	Closure Time	Worker Time	Description of Work
2	S	McKinley	9/1/22	Th	Lane	7 am - 6 pm	7 am - 6 pm	Beam Removal
2	S	McKinley	9/2/22	F	Lane	7 am - 6 pm	7 am - 6 pm	Beam Removal
4 1	N	Washington Taaffe	9/6/22	Tu	Lane Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
4 1	N	Washington Taaffe	9/7/22	W	Lane Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
4 3	N	Washington Murphy	9/8/2022**	Th	Lane Street	6 am - 6 pm	6 am - 11 pm	Mat Foundation Pour
4	N	Washington	9/9/22	F	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
1	S	Taaffe	9/9/22	F	Lane	7 am - 6 pm	7 am - 6 pm	Beam Removal
3	S	Murphy	9/10/2022**	Sa	Street	6 am - 7:20 pm	6 am - 8 pm	Mat Foundation Pour
4	N	Washington	9/12/22	M	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
1	N	Taaffe	9/12/22	M	Street	7 am - 6 pm	7 am - 6 pm	Beam Removal & Concrete Pour - Vertical
1	S	Taaffe	9/13/22	Tu	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour
4	N	Washington	9/13/22	Tu	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
4 1 3	N	Washington Taaffe Murphy	9/17/2022**	Sa	Lane Street Street	2 am - 6:15 pm	2 am Sat - 2:15 am Sun	Mat Foundation Pour
4	N	Washington	9/19/22	M	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
1	S	Taaffe	9/19/22	M	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour
1 4	N	Taaffe Washington	9/21/22	W	Street Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
1	N	Taaffe	9/22/22	Th	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
4	N	Washington	9/23/22	F	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
3 1	N	Murphy Taaffe	9/26/22	M	Lane Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
3	S	Murphy	9/27/22	Tu	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour
1	N	Taaffe	9/28/22	W	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
1	S	Taaffe	9/29/22	Th	Street	7 am - 6 pm	7 am - 6 pm	Concrete Pour & Beam Removal
4	N	Washington	9/29/22	Th	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
3	N	Murphy	9/30/22	F	Lane	7 am - 6 pm	7 am - 6 pm	Concrete Pour - Vertical
3	N & S	Murphy	6/1/22 - 11/1/24	-	Lane	7 am - 6 pm	7 am - 6 pm	Intermittent Material Deliveries

Area	Project	Location	Date	Day	Type	Closure Time	Worker Time	Description of Work
1	N & S	Taaffe	6/1/22 - 11/1/24	-	Lane	7 am - 6 pm	7 am - 6 pm	Intermittent Material Deliveries
4	N	Washington	6/1/22 - 11/1/24	-	Lane	7 am - 6 pm	7 am - 6 pm	Intermittent Material Deliveries
2	S	McKinley	6/1/22 - 11/1/24	-	Lane	7 am - 6 pm	7 am - 6 pm	Intermittent Material Deliveries